

**Six Month Inspection Report
Pleasantville School District Board of Education**

Building Name/Number

| | |
|-------------------------------------|--|
| North Main Street Elementary School | |
|-------------------------------------|--|

Building Location

| | |
|--|--|
| 215 North Main Street, Pleasantville, NJ | |
|--|--|

| Homogeneous ID# | Material | Location | Material Cond. | | | Total Amt. | Damaged Amt. | Friable | Response Action/Notes |
|---------------------------------|--|----------------------------------|----------------|----|-----|------------|--------------|---------|---|
| | | | TYP | DC | PDC | | | | |
| 01 | 12x12 Various Color Floor Tile (Assumed) | Throughout building | M | ND | PD | 29,160 SF | 5 SF | N | O&M – Prior to disturbance and/or renovations, this floor tile must be tested via TEM analysis. |
| 02 | Fire Doors | Across from Office, stairway | M | ND | NPD | 160 SF | 0 | Y | |
| North Main Street School Annex: | | | | | | | | | |
| 04 | 9x9 Brown Floor Tile | Storage Room Next to Main Office | M | ND | PD | 140 SF | 0 | N | O&M |
| 05 | 12x12 Various Color Floor Tile (Assumed) | Throughout Annex | M | ND | PD | 2820 SF | 0 | N | O&M |
| 07 | Boiler Lagging | Boiler Room | T | D | PD | 64 SF | 0 | Y | O&M - New lag cloth was applied by Pernaco, Inc. on May 29, 2018 |
| 08 | Domestic Hot Water Pipe Insulation | Boiler Room | T | D | PD | 53 LF | 0 | Y | O&M - New lag cloth was applied by Pernaco, Inc. on May 29, 2018 |
| 09 | Domestic Cold Water Pipe Insulation | Boiler Room | T | D | PD | 53 LF | 0 | Y | O&M – New lag cloth was applied by Pernaco, Inc. on May 29, 2018 |

*Refers to Material Type and Damage Categories

| | | | |
|----------------------------|----------------------------|---------------------------------------|--------------------------|
| T-Material Type As: | DC-Damage Condition | PD-Potential Damage Categories | **Response Action |
| S - Surfacing | ND - No Damage | NPD - No Potential Damage | Repair |
| M - Miscellaneous | D - Damage | PD - Potential Damage | Remove |
| T - Thermal System | SD - Significant | PSD - Potential Significant Damage | Operation & Maintenance |
| | | | Encapsulate |

Cathy Ladden
Signature of Person Completing Report

Asbestos Inspector - ACC # 1122-6-004
Title of Person Completing Report

**Six Month Inspection Report
Pleasantville School District Board of Education**

Building Name/Number

| | |
|-------------------------------------|--|
| North Main Street Elementary School | |
|-------------------------------------|--|

Building Location

| | |
|--|--|
| 215 North Main Street, Pleasantville, NJ | |
|--|--|

| Homogeneous ID# | Material | Location | Material Cond. | | | Total Amt. | Damaged Amt. | Friable | Response Action/Notes |
|-----------------|-------------------------------|---------------------|----------------|----|-----|------------|--------------|---------|---|
| | | | TYP | DC | PDC | | | | |
| 10 | Boiler Breeching Insulation | Boiler Room | T | D | PD | 27 LF | 0 | Y | O & M: New lag cloth was applied by Pernaco, Inc. on May 29, 2018 |
| 11 | Boiler Jacket | Boiler Room | T | D | PD | 100 SF | 0 | Y | O&M: New lag cloth was applied by Pernaco, Inc. on May 29, 2018 |
| 12 | Transite Ceiling | Boiler Room | M | ND | NPD | 168 SF | 0 | N | |
| 13 | Fire Doors | Throughout Building | M | ND | NPD | 160 SF | 0 | Y | |
| 14 | Steam Water Pipe Wrap | Hallway | T | ND | NPD | 10 LF | 0 | Y | No access above interlocking ceiling |
| 15 | Cold Water Line Pipe Wrap | Hallway | T | ND | NPD | 117 LF | 0 | Y | No access above interlocking ceiling |
| 16 | Steam Line Airocell Pipe Wrap | Hallway | T | ND | NPD | 117 LF | 0 | Y | No access above interlocking ceiling |
| 17 | Hot Water Line Pipe Wrap | Hallway | T | ND | NPD | 117 LF | 0 | Y | No access above interlocking ceiling |

*Refers to Material Type and Damage Categories

| | | | |
|----------------------------|----------------------------|---------------------------------------|--------------------------|
| T-Material Type As: | DC-Damage Condition | PD-Potential Damage Categories | **Response Action |
| S - Surfacing | ND - No Damage | NPD - No Potential Damage | Repair |
| M - Miscellaneous | D - Damage | PD - Potential Damage | Remove |
| T - Thermal System | SD - Significant | PSD - Potential Significant Damage | Operation & Maintenance |
| | | | Encapsulate |

Cathy Ladden
Signature of Person Completing Report

Asbestos Inspector - ACC # 1122-6-004
Title of Person Completing Report